

 		Project: EPC for SE AIP5 Project (On plot) - ASAB/SAHIL (Package 1)			
Project No.:		P30339B			
Request for Inspection (RFI)					
RFI Originator		EPC Contractor ☐		Sub-Contractor ☐	
Date:		10-Sep-26		CONTRACTOR PO: 04108-PM-INST-008	
RFI No: P30339B-RFI-INST-008-INT-KSB-0109 Rev.0					
Description					
ASSEMBLY TEST (VALVE WITH ACTUATOR) - 02 Tag Nos. 7.1 (a) - Body mount Leakage test 7.2 (b) - Seat Leakage 7.3 - Actuator Chamber - Strength & Leakage 7.4 (a) - Stroke Checking / Opening & Closing Time 7.5 (b) - Linearity 7.6 (c) - Hysteresis 7.7 (d) - Accessories 7.8 (e) - Failure action test / Dead band test 7.9 (e) - Dead band check 7.10 (f) - Functional test of position transmitters, limit switches, SOV as applicable. 7.12 - Fugitive Emission Production test - Leakage 8.13 - Final DFT / Visual Examination 8.14 - (if applicable) Curing of Inorganic Zinc Silicate Primer using MEK solvent Rub Test 8.15 - Holiday Testing 8.16 - Adhesion Testing FINAL INSPECTION 9.1 - Overall dimension, Name plate details, Visual & Marking - Visual & Dimensions 9.2 - Packing 9.3 - Product 3.2 certification - Review 9.4 - Inspection Release - Issue of IRN And all review activities as per approved ITP.					
Equipment / Materials / Activities					
Discipline:					
Civil ☐ Electrical ☐ Instruments ☒ Welding ☐ Piping / Pipeline ☐ Telecom ☐ Mechanical ☐ Structural ☐ Painting ☒ Others ☐					
If Others (Specify)					
Criticality Rating:					
1 Inspection Class I Material Certification 3.2					
Inspection Details					
Pre-Inspection Meeting ☐ Stock Materials ☐ Stage Inspection ☐ FAT ☒ Final Inspection ☒					
Hold					
Vendor / Subcontractor ☒ EPC Contractor ☐ TPIA ☐ ADNOC Onshore ☐					
Witness					
Vendor / Subcontractor ☒ EPC Contractor ☒ TPIA ☒ ADNOC Onshore ☒					
Review					
Vendor / Subcon ☒ EPC Contractor ☒ TPIA ☒ ADNOC Onshore ☒					
ITP Ref. No: P30339B-30-99-52-4607					
ITP Activity Ref:					
Witness- 7.1, 7.2, 7.4, 7.5, 7.6, 7.7, 7.8, 7.9, 7.10, 7.12, 8.13, 8.14, 8.16, 9.1, 9.2 Review- 7.3, 8.15, 9.3 Approval- 9.4					
Inspection Location:					
KSB MIL CONTROLS LIMITED Meladoor, Annamanada - 680741, Kerala, India. Mr. Gautham Sai S QA Inspection Incharge Tel.: +91 480 2695817, Mob: +91 70129 06581 E-mail : Gautham.Sai@ksb.com					
Attachment:					
Contact Person: Mr. Alex Davis (KSB MIL Contract Management) Mr. Sreejith A. (KSB MIL QA)					
Phone: Tel.: +91 480 2695832, Mob: +91 9746167097 Tel.: +91 480 2695842, Mob: +91 9432487337					
E-mail: Alex.Davis@ksb.com Sreejith.A@ksb.com					
Fax:					
Inspection Date: 15th , 16th , 17th & 22nd Sep 2026					
Time: 09:00 AM to 06:00 PM (IST)					
Issued By EPC Con/Subcon					
Reviewed By EPC Quality					
ADNOC Onshore Acknowledgement					
Name: Alex Davis					
Mr. Hossam					
Designation: Project Coordinator					
Project Quality Manager					
Signature:					
Date: 10-Sep-26					
05-Aug-26					
Inspection Results					
First Inspection					
Accepted ☐ Accepted with Comments ☐ Rejected ☐ Cancelled ☐ Required Re-inspection ☐					
Remarks:					
Re-inspection					
Accepted ☐ Rejected ☐ Cancelled ☐					
Remarks:					
Inspection Attendance & Closing Out					
EPC Con/Subcon					
EPC Quality					
TPIA					
ADNOC Onshore					
Name:					
Title:					
Signature:					
Date:					

Annexure (P30339B RFI -0109 REV-0)

ITP Act#	Activities	Inspection Dates	3.2 TPI	ARCO TPI	ADNOC TPI	Remarks / Location
7.1 (a)	Body mount Leakage test	15 th & 16 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.2 (b)	Seat Leakage	15 th & 16 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.3	Actuator Chamber - Strength & Leakage	15 th & 16 th September 2026	R	R	R	Vendor Location: KSB MIL Controls Limited
7.4 (a)	Stroke Checking / Opening & Closing Time	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.5 (b)	Linearity	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.6 (c)	Hysteresis	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.7 (d)	Accessories	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.8 (e)	Failure action test / Dead band test	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.9 (e)	Dead band check	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.10 (f)	Functional test of position transmitters, limit switches, SOV as applicable.	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
7.12	Fugitive Emission Production test - Leakage	15 th , 16 th & 17 th September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
8.13	Final DFT / Visual Examination	22 nd September 2026	W (10%) (Refer Note 5)	W (10%) (Refer Note 5)	W (10%) (Refer Note 5)	Vendor Location: KSB MIL Controls Limited

8.14	(if applicable) Curing of Inorganic Zinc Silicate Primer using MEK solvent Rub Test	22 nd September 2026	W (10%)	W (10%)	W (10%)	Vendor Location: KSB MIL Controls Limited
8.15	Holiday Testing	22 nd September 2026	R	R	R	Vendor Location: KSB MIL Controls Limited
8.16	Adhesion Testing	22 nd September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
9.1	Overall dimension, Name plate details, Visual & Marking - Visual & Dimensions	17 th & 22 nd September 2026	W	W	W	Vendor Location: KSB MIL Controls Limited
9.2	Packing	22 nd September 2026	W (10%)	W (10%)	W (10%)	Vendor Location: KSB MIL Controls Limited
9.3	Product 3.2 certification - Review	22 nd September 2026	H	A	R	Vendor Location: KSB MIL Controls Limited
9.4	Inspection Release - Issue of IRN	22 nd September 2026	A	A	A	Vendor Location: KSB MIL Controls Limited

Annexure-1

PO SL NO	TAG NO	VALVE SL NO	JOB	VALVE DETAILS	QTY
'79	14-01-FCV-1601-01A	25009567	CD13E085	24"-41611 ASME #600 RF Gr WCC CV=4500 58 24"	1
'80	14-01-FCV-1601-01B	25009568	CD13E086	24"-41611 ASME #600 RF Gr WCC CV=4500 58 24"	1

ANNEXURE-2

 	Project No:	P30339B	Project Name:	ADNOC SE AIP5 PROJECT (ON PLOT) – ASAB/SAHIL (PACKAGE 1)				
	Supplier	KSB MIL Controls Limited, Kerala, India KSB MIL Sale order number : CD13E (ITP CV-L2-4817 Rev 03)		Item / Equipment	Control Valves	Location:	INDIA	
	PO No.:	04108-PM-INST-008	Doc.No:	P30339B-30-99-52-4807	Rev.No.:	C	Page:	

Inspection and Test Plan (ITP)																										
Criticality Rating	☒	1	☐	2	☐	3	☐	4	Certification	☒	3.2	☐	3.1	☐	2.2	☐	2.1	Inspection Level	☒	I	☐	II	☐	III	☐	IV

H: Hold; W10%: Witness on 10% per type,size ,rating; R: Review; M: Monitoring; A: Approval ; W : 100% Witness; RW-Random witness-10% witness on total order quantity per inspection offer lot.
Notification Period: Minimum of 14 days notice for "HOLD" and "WITNESS" points.

Act.No.:	Activity Description	Extent of Examination	Reference Document	Acceptance Criteria	Verifying Document	Quality Intervention					Sign
						Sub Vendor	KSB	TPIA (applicable where 3.2 certification required)	Archirodon	ADNOC Onshore	
7	ASSEMBLY TEST (VALVE WITH ACTUATOR)										
7.1	Assembled Valve	a) Body mount Leakage test	100%	No Leak at 110% of rated pressure with water / Approved test procedure	No Leak at 110% of rated pressure with water / Approved test procedure	TC	--	H	W	W	W
7.2		b) Seat Leakage	100%	FCI 70.2 / Leak class as per approved data sheet / Approved test procedure	FCI 70.2 / Leak class as per approved data sheet / Approved test procedure	TC	--	H	W	W	W
7.3	Actuator Chamber	Strength & Leakage	100%	Leak check at 1.2 times of actuator supply pressure	No Leak at 1.2 times of actuator supply pressure	TC	--	H	R	R	R
7.4	Operational Test	a)Stroke Checking / Opening & Closing Time	100%	Approved data sheet	Approved data sheet	TC	--	H	W	W	W
7.5		b) Linearity	100%	Approved test procedure / AGES-SP-04-002, IEC-60534-4	Approved test procedure / AGES-SP-04-002, IEC-60534-4	TC	--	H	W	W	W
7.6	Operational Test	c) Hysteresis	100%	Approved test procedure / AGES-SP-04-002, IEC-60534-4	Approved test procedure / AGES-SP-04-002, IEC-60534-4	TC	--	H	W	W	W
7.7		d) Accessories	100%	Approved data sheet / AGES-SP-04-002, IEC-60534-4	Approved data sheet	-	--	H	W	W	W
7.8		e) Failure action test / Dead band test	100%	Approved test procedure / AGES-SP-04-002, IEC-60534-4	Approved test procedure / AGES-SP-04-002, IEC-60534-4	TC	--	H	W	W	W
7.9		f) Dead band check	100%	Approved test procedure / AGES-SP-04-002, IEC-60534-4	Approved test procedure / AGES-SP-04-002, IEC-60534-4	TC	--	H	W	W	W
7.10		f) Functional test of position transmitters, limit switches, SOV as applicable.	100%	Approved data sheet / AGES-SP-04-002, IEC-60534-4	Approved data sheet / AGES-SP-04-002, IEC-60534-4	TC	--	H	W	W	W
7.11	Fugitive Emission type test (Review of test certificate)	Leakage	One per type	Approved Procedure/ As per ISO 15848-1 / As per datasheet	Approved Procedure/ As per ISO 15848-1 / As per datasheet	FE type test report	--	H	R	A	A
7.12	Fugitive Emission Production test	Leakage	One valve per type, sampling as per ISO 15848-2.	Approved Procedure/ As per ISO 15848-2 / As per datasheet	Approved Procedure/ As per ISO 15848-2 Limit Class B/ As per datasheet	TC	--	H	W	W	W
8	Painting and allied activities										
8.13	Surface preparation and Painting	Final DFT / Visual Examination	100% of surfaces	Visual and SSPCPA2/ISO 4628-1 to 6	Specified DFT FOR EACH COAT /No sagging, contaminations, orange peel, cracking, blistering, rust, damages and any other defects(Witness applicable for only final DFT, other Stages(primer,intermediate dft shall be reviewed only)	RFI / Report	--	H	W (10%) (Refer Note 5)	W (10%) (Refer Note 5)	W (10%) (Refer Note 5)
8.14	Surface preparation and Painting	(if applicable) Curing of Inorganic Zinc Silicate Primer using MEK solvent Rub Test	Spot checks	ASTM D4752	Conform to Level 5	RFI / Report	--	H	W (10%)	W (10%)	W (10%)
8.15	Surface preparation and Painting	Holiday Testing	One sample per paint scheme	DFT ≤ 500 LV Wet sponge	Free of holidays and pinholes	RFI / Report	--	H	R	R	R
8.16	Surface preparation and Painting	Adhesion Testing	Aleast 3 locations -one per paint scheme on sample pad	ISO 4624 (pull-of test) ASTM D4541	To be performed on test panels Minimum value > 5 MPa for Zinc primer-based and >7 MPa for non-Zinc based primer system	RFI / Report	--	H	W	W	W
9	FINAL INSPECTION										
9.1	Overall dimension, Name plate details, Visual & Marking	Visual & Dimensions	100%	Approved data sheet & drawings	Approved data sheet & drawings	Report	--	H	W	W	W
9.2	Packing	Soundness of Packing	100%	Approved Procedure	Approved Procedure	Report	--	H	W (10%)	W (10%)	W (10%)
9.3	Product 3.2 certification	Review	100%	Approved data sheet & drawings	Approved data sheet & drawings	3.2 COC	--	H	H	A	R
9.4	Inspection Release	Issue of IRN	100%	Customer's P.O./ Inspection documents	Customer's P.O./ Inspection documents	IRN	--	H	A	A	A