

		EPCM FOR BAB & BU HASA AIP5 OFF-PLOT FACILITIES PROJECT PROJECT No.: P30350			
REQUEST FOR INSPECTION (RFI)					
Scope of Supply:		CONTROL VALVES (BUHASA)		RFI No.: RFI-P30350-P-AIP5-12-IC15-003-067	
Vendor:		KSB MIL Controls Limited		PO.No.: P-AIP5-12-IC15-003	
SCOPE OF INSPECTION					
Inspection Date & Time:		Date: 18th , 19th & 21st Sep-26 09:00 AM to 06:00 PM (IST)		Criticality Rating: 1 Inspection Class: I	
Inspection Location:		Inspection Location: KSB MIL Controls Limited, Meladoor, Annamanada, Mala, Thrissur (Dist) - Pin: 680 741, Kerala		<u>Implementation Contractor/Vendor:</u> KSB MIL Controls Limited - Order Tracking No.: CD77E <u>Contact Name & Tel No (Contract Management):</u> Mr. Alex Davis Ph: +91 480 2695832, Mob: +91 9746167097, E-mail : alex.davis@ksb.com <u>Contact Name & Tel No (QA Representative):</u> Mr. Deepak N.K. Ph: +91 480 2695780, Mob: 9446005992, email : Deepak.Nk@ksb.com	
Discipline Involved for Inspection		☐ STATIC ☐ ELECTRICAL ☐ INSTRUMENT ☐ WELDING/NDT ☒ VALVE ☐ TELECOM ☐ ROTAING EQUIP ☐ PIPE/FITTING/ PLATES ☐ PAINTING ☐ OTHERS			
Reference Documents		P30350-12-99-93-1758 REVA Material Requisition for Control Valve & Regulator Valve P30350-12-99-40-4634 REV A CONTROL VALVES AND MOV- DATASHEET & SIZING CALCULATION - BU HASA P30350-12-99-50-4626 REV A CONTROL VALVES AND MOV- GENERAL ARRANGEMENT DRAWING- BU HASA P30350-12-99-11-4712 REV B CONTROL VALVES, SELF-REGULATING VALVES AND MOV- VENDOR DELIVERABLE REGISTER (MARK-UP OF KEY DOCUMENTS)- BU HASA P30350-12-99-90-4863 REV1 CONTROL VALVES AND MOV- POSITIVE MATERIAL IDENTIFICATION (PMI) PROCEDURE- BU HASA P30350-12-99-90-4857 REV1 CONTROL VALVES AND MOV- NDE PROCEDURE- BU HASA P30350-12-99-97-4789 REV1 CONTROL VALVES AND MOV- QUALIFIED WELDER LIST- BU HASA P30350-12-99-90-4855 REV1 CONTROL VALVES AND MOV- WELDING PROCEDURES AND QUALIFICATIONS- BU HASA P30350-12-99-90-4859 REVB CONTROL VALVES AND MOV- PRESSURE TESTING PROCEDURE- BU HASA			
ITP Doc Number and Clause		P30350-12-99-97-4786 REVA CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP)- BU HASA P30350-12-99-97-4788 REVA CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) FOR ELECTRICAL ACTUATOR- BU HASA <u>STAGE INSPECTION</u> <u>Inspection Date: 18th & 19th Sep'26</u> 3.1 (a) - Shell Pressure Test (Without primer) (Vendor: H , Sub-Vendor: H, CPECC:W ADNOC:W, 3.2 TPI:W) 3.1 (b) - DPT after machining (Vendor: H , Sub-Vendor: H, CPECC:WR, ADNOC:WR, 3.2 TPI:WR) 3.1 (c) - Material check (PMI) (Vendor: H , Sub-Vendor: H, CPECC:WR, ADNOC:WR, 3.2 TPI:WR) 3.1 (d) - Hardfaced components (Stellite6) (Vendor: H , Sub-Vendor: H, CPECC:R, ADNOC:R, 3.2 TPI:R) <u>Inspection Date: 21st Sep'26</u> 4.5 (a) - Surface preparation, Dust Profile & Salt contamination check (Vendor: H , Sub-Vendor: H, CPECC:WR, ADNOC:WR, 3.2 TPI:WR) 4.6 (b) - Primer cost DFT (Vendor: H , Sub-Vendor: H, CPECC:WR, ADNOC:WR, 3.2 TPI:WR)			
Activity / Item to be Inspected		Tag No.: 11-14-PCV-6712-09B (KSB Ref. No.: CD77E001-1) [PO SL No.: 1] (Valve SL No.: 26000788) Tag No.: 11-15-PCV-6704-09B (KSB Ref. No.: CD77E001-2) [PO SL No.: 1] (Valve SL No.: 26000789)			
INSPECTION ATTENDANCE					
Parties Involved	Intervention (H, W, WR,M,R,A)	Representative			
		Name	Signature**	Date	
Sub-Vendor	H				
Vendor	H				
CPECC	W				
ADNOC	W				
3.2 TPI	W				
* H=Hold, W=Witness Inspection, WR=Random Witness,R=Review of Documents, M=Monitoring, A=Document Approval ** Applicable only when Representative is present to witness					
☐ ACCEPTED ☐ ACCEPTED WITH COMMENTS ☐ REJECTED ☐ CANCELLED					
Comments, if any:					
RFI INITIATION					
Details		Requested By		Verified By	
		Vendor/Sub-vendor		CPECC	Company/TPIA
Name:		Alex Davis		Ye Xiaopeng	
Date:		15-Sep-26		16-Sep-26	
Signature:					
Attachments:					

EPCM for BAB and BU HASA AiP5 Off-Plot Facilities Project

TRANSMITTAL (ACKNOWLEDGMENT)

Our Response Ref: ATV-P&C-BB-4700018834-12979

Date : 22/Oct/2025

Page : 1

China Petroleum Engineering & Construction
 P.O.Box 127345
 Abu Dhabi,
 UAE

Attention : Mr. Li Jiqing
 PROJECT DIRECTOR

Subject : EPCM for BAB and BU HASA AiP5 Off-Plot Facilities Project
 ADNOC Onshore Agreement No: 4700018834

Documents to ADNOC Onshore Comments / Approval:

- ☐ A - NO COMMENTS, WORK TO PROCEED
- ☐ B - WITH MINOR COMMENTS, WORK CAN PROCEED SUBJECT TO INCORPORATION OF COMMENTS
- ☐ C - WITH MAJOR COMMENTS, WORK NOT TO PROCEED
- ☐ D - EXCEPTIONAL COMMENTS (Documents for Information Only)
- ☐ E - TQ Response

Documents Commented with this Transmittal as follows:

Document Title	Your Transmittal	PO No.	Material / Equipment Name	Document No.	Rev	ADNOC Response	Approval Code
CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) FOR ELECTRICAL ACTUATOR- BU HASA	CTA-VD-4700018834-13340	P-AiP5-12-IC15-003	SUPPLY OF CONTROL VALVES, SELF-REGULATING VALVES AND MOV - GLOBE TYPE (BU	P30350-12-99-97-4788	1	Refer Below	Code-A

ADNOC Onshore General Comments:

Response Attached

Reviewed By:

Name : Mohammed Hafez
 Designation : Engineering Manager
 Date : 22/Oct/2025

Approved By

Name : Ghassan Abdallah
 Designation : Senior Project Manager
 Date : 22/Oct/2025



 CPECC	ADNOC Onshore PROJECT NO. P30350				Vendor Sub Contract number P-AIP5-12-IC15-003		 ADNOC
EPCM FOR BAB & BU HASA AIP5 OFF-PLOT FACILITIES PROJECT							
COMMENT RESOLUTION SHEET (CRS)							

CPECC TRANSMITTAL NUMBER	ADNOC Onshore TRANSMITTAL NUMBER	DATE	REVIEW CODE	DOCUMENT No.	DOCUMENT TITLE	REVISION
CTA-VD-4700018834-10966	ATV-P&C-BB-4700018834-10725	15-08-2025	A	P30350-12-99-97-4788	CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) FOR ELECTRICAL ACTUATOR- BU HASA	C

ADNOC Onshore - REVIEW BY				VENDOR - RESPONSE BY			
NAME	Moiz Shaikh			NAME	Muhammed Sahad Sadiq		
POSITION	Sr. QA/QC Engineer			DISCIPLINE	Project engineer		
DATE	15-Aug-25			DATE	10-Oct-25		

DOCUMENT REVIEW SHEET:						
SI. No.	SECTION	CPECC / ADNOC ONSHORE - COMMENTS	VENDOR - RESPONSE	CPECC Response	ADNOC ONSHORE COMMENT ON VENDOR RESPONSE	Status Remark
1	P30350-12-99-97-4788	 EPCM FOR BAB & BU HASA AIP5 OFF-PLOT CPECC Document Review Code Code A ☒ No Comments, Work to Proceed	Document approved in Code A	Noted		

VENDOR NAME & ADDRESS		VENDOR CHECKED BY	DATE	SIGNATURE	
 KSB	KSB MIL Controls Limited Meladoor, Annamanada, Pin - 680741 Thrissur District, Kerala, India Tel. +91 480 2695700, Fax. +91 480 2890952 E-mail: sales.mil@ksb.com, www.ksb-mil.com	Remith V	10-10-2025		
		VENDOR APPROVED BY		DATE	SIGNATURE
		Sani Habeeb	10-10-2025		



EPCM FOR BAB & BU HASA AiP5 OFF-PLOT FACILITIES

CPECC Document Review Code

Code A	☒ No Comments, Work to Proceed
Code B	☐ With Minor Comments, Work can proceed subject to incorporation of comments
Code C	☐ Major comments, Work cannot proceed
Code D	☐ Exception comments, document for information
Note: CPECC approval of this document shall in no way relieve Implementation Contractor/ Vendor of its obligation to fulfill Contract requirement.	
Reviewed By: Sriram Vadavatath	Date: 18/10/2025



ENGINEERING PROJECTS

EPCM FOR BAB & BU HASA AiP5 OFF-PLOT FACILITIES PROJECT

ADNOC Onshore Agreement No.: 4700018834

ADNOC Onshore Project No.: P30350

CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) FOR ELECTRICAL ACTUATOR- BU HASA

Doc Class - A					
1	10-OCT-2025	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Final
C	16-JULY-2025	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Approval
B	04-JUN-2025	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Approval
A	06-MAY-2025	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Review
REV.	DATE	ORIGINATOR	REVIEWED	APPROVED	DESCRIPTION
THIS DOCUMENT IS INTENDED FOR USE BY ADNOC ONSHORE AND ITS NOMINATED EPCM CONTRACTOR, IMPLEMENTATION CONTRACTORS, VENDORS AND SUBCONTRACTORS					
VENDOR: KSB MIL CONTROLS LTD -INDIA			EPCM CONTRACTOR:		
			CHINA PETROLEUM ENGINEERING & CONSTRUCTION CORPORATION		
			- ABU DHABI		

CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) FOR ELECTRICAL ACTUATOR- BU HASA	Section	:	N/A	
ADNOC Onshore Document No. :	P30350-12-99-97-4788	Revision	:	1
Vendor Subcontractor No. :	P-AiP5-12-IC15-003	Date	:	10-OCT-2025
ADNOC Onshore Project No. :	P30350	Page	:	1 of 4

Security Code: 5 – Public

Abu Dhabi Company for Onshore Petroleum Operations Ltd. شركة أبوظبي للعمليات البترولية البرية المحدودة,
PO Box 270, Abu Dhabi, UAE الامارات العربية المتحدة ص ب 270 أبوظبي
adnoc.ae

أدنوك البرية
ADNOC Onshore

CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) FOR ELECTRICAL ACTUATOR- BU HASA	Project No.: P30350	
	ADNOC Onshore Doc. No.: P30350-12-99-97-4788	
	Rev.: 1	Date: 10-OCT-2025
	Page 2 of 4	



The table below is a brief summary of the most recent revisions to this document. Details of all revisions are held on document by the issuing department.

Sr. No.	Rev. No.	Issue No.	Date of issue	Description of revision
1	A	01	06-MAY-2025	Issued for Review
2	B	02	04-JUN-2025	Issued for Approval
3	C	03	16-JULY-2025	Issued for Approval
4	1	04	10-OCT-2025	Issued for Final

NO COMMENT

HOLD LIST

Sr. No.	Section	Hold Description	Remarks

Security Code: 5 – Public

Abu Dhabi Company for Onshore Petroleum Operations Ltd. شركة أبوظبي للعمليات البترولية البرية المحدودة.
PO Box 270, Abu Dhabi, UAE ص ب 270 أبوظبي، الإمارات العربية المتحدة
adnoc.ae

أدنوك البرية
ADNOC Onshore

Schiebel Middle East Document

Sr.no	Tag no.	Document Description	Document No.
1	12-28-MOV-21101-02,12-28-MOV-21105-01 12-28-MOV-21102-01,12-28-MOV-21102-02 12-28-MOV-21102-03,12-28-MOV-21108-02 12-28-MOV-21109-04,12-28-MOV-21109-02 12-28-MOV-21114-02,12-28-MOV-21116-01 12-28-MOV-21119-03,12-28-MOV-21119-01 12-28-MOV-21122-01,12-28-MOV-21125-01 12-28-MOV-21125-05,12-28-MOV-21125-02 12-28-MOV-21126-02,12-70-MOV-0010H-01 12-70-MOV-0011H-01,12-70-MOV-0012H-01 12-70-MOV-0013H-01,12-70-MOV-0014H-01 12-70-MOV-0015H-01,12-72-MOV -1162H -01 12-72-MOV-1162H-02,12-72-MOV-1164H-01 12-72-MOV -1164H -02,12-71-MOV -1168H -01 12-71-MOV -1172H -01,12-71-MOV -1257H -01 12-72-MOV -1266H -01,12-72-MOV-1266H-02 12-01-PCV -1901 -01A,12-28-PCV-6110-20A 12-28-PCV-6110-20B,12-01-PCV -1901 -01B 12-28-MOV-21116-06,12-71-MOV-1216H-01 12-71-MOV-1273H-01,12-71-MOV-1165H-01 12-71-MOV-1166H-01,12-71-MOV-1167H-01 12-71-MOV-1215H-01,12-71-MOV-1217H-01 12-72-MOV-1163H-01,12-72-MOV-1163H-02 12-72-MOV-1220H-01,12-72-MOV-1220H-02 12-72-MOV-1161H-01,12-72-MOV-1161H-02 12-28-MOV-21126-01,12-28-MOV-21103-01 12-28-MOV-21116-02,12-28-MOV-21115-02 12-28-MOV-21119-02,12-28-MOV-21121-02 12-28-MOV-21121-04,12-28-MOV-21108-01	Inspection & Test of Actuator	DOC-25SME012- ITP

		CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) FOR ELECTRICAL ACTUATOR- Buhasa (Electrical Actuators)					
CLIENT	KSB			PROJECT # EPCM FOR BUHASA AIPS OFF-PLANT FACILITIES PROJECT	Document no. 28SM912	Criticality Rating: 1 Inspection Level/ Class: 1 Material certification 3.1	
VENDOR	Schiebel Antriebstechnik GmbH, Vienna - Austria (20022255)	INSPECTION LOCATION	SCHIEBEL Antriebstechnik GmbH Josef-Benc-Gasse 4 1230 Vienna / AUSTRIA				

Date:30/06/2025	MGMT_0005 Inspection & Test Plan						Rev 1
-----------------	----------------------------------	--	--	--	--	--	-------

Vendor PO #	IMP14663	Rev#		Project MRM#		Vendor Doc #	
		Rev#	0	Sub-Vendor Doc #			
DEFINITIONS:							
Approve (A)	A point at which relevant documents or test results shall be approved by COMPANY or TPA as per the approved Inspection & Test Plan (ITP) prior to proceeding with further activities.						
Hold (H)	A point at which COMPANY or TPA shall inspect & clear the activity as per the approved Inspection & Test Plan (ITP). Otherwise, no further activity shall proceed without prior permission by COMPANY. Note: Random inspection is not applicable to HOLD Points (HOLD means covering all items).						
Witness (W)/Witness Random(WR)	A point at which COMPANY or TPA shall attend or witness the activity as per the approved Inspection & Test Plan (ITP). The manufacture stage: 1. Not proceed the activity until the notification time agreed between the CONTRACTOR & COMPANY/TPA is lapsed. 2. Proceed with the activity if TPA is isolated without any information. In this case, the CONTRACTOR shall inform COMPANY immediately via fax or e-mail. Note: It is mandatory that Sub-vendors/Vendors/Contractor inspection interventions shall be higher than COMPANY or COMPANY TPA inspection interventions. WR: Random witness						
TC - Test Certificate Required	verification of test certificate						
Review (R)	Review of documents needed for production. Corresponding production shall not proceed until said documents are reviewed and approved, where required. Review of records for verifying that the requirements have been met and approval of such records, where required.						
Monitor (M)	A point at which COMPANY or TPA will visit any work to inspect the activity during processing as per the approved Inspection & Test Plan (ITP).						

Item #	Process Description(Operation)	Quality Activity	Reference Documents(process documented in)	Acceptance Criteria(inspection)	Verifying Record(standard)	Responsibility	Inspection Intervention				Remarks / Signature
							Sub Vendor(Schiebel)	Vendor(KSB)	EPCM contractor TPI(CPECC)	Company TPI(ADNOC Onshore)	
1	PRE-PRODUCTION / PRE-MANUFACTURING										
1.1	PO / contract Review	RH	PO & Specifications PO-Contract-IMP14663, Data sheet-P30350-12-99-40-4634, GAD-P30350-12-99-50-4626, Test procedure - P30350-12-99-50-4859, Paint procedure- P30350-12-99-50-4865, performance table- P30350-12-99-40-4634, Wiring diagram- P30350-12-99-47-4612.	Review	PO & Specifications	Order Management	H	H	R	R	
1.2	PIM	H	PO & Specifications PO-Contract-IMP14663, Data sheet-P30350-12-99-40-4634, GAD-P30350-12-99-50-4626, Test procedure - P30350-12-99-50-4859, Paint procedure- P30350-12-99-50-4865, performance table- P30350-12-99-40-4634, Wiring diagram- P30350-12-99-47-4612.	Review	PO & Specifications	Order Management	H	H	H	H	
1.2	First piece approval(The first piece approval is part of the CNC machining process -- the first part is released by the quality department)	H	VA_0013_Self Check V_0033_Worker Test Report_1.0	Visual, dimensions and ex-criterias	Technical drawing VA_0013_Vorgaben Werker Selbstprüfung	Quality engineering	H	H	R	R	
1.3	Production measurements (intermediate)	H	VA_0013_Self Check V_0033_Worker Test Report_1.0	Visual, dimensions and ex-criterias	Technical drawing VA_0013_Vorgaben Werker Selbstprüfung	Manufacturing operators	H	H	R	R	
1.4	Review of Hazardous Area Classification Certificate & Weather proof certificates for actuator and auxiliary components	H	VA_0013_Self Check V_0033_Worker Test Report_1.0	Certificate review	PO & Specifications	Quality engineering	H	H	R	R	
1.5	Documents issue for approval (dwg, wiring and operating diagram, paint procedures, testing procedures, etc.)	H	VA_0013_Self Check V_0033_Worker Test Report_1.0	Review	PO & Specifications	Order Management	H	H	A	A	
2	RAW MATERIAL RECEIPT										
2.1	Incoming inspection manufactured parts	RH	00_Overview list of goods and incoming production inspection V_0026 Identification production input_1.0	Visual, dimensions and ex-criterias	Technical drawing VA_0013_Vorgaben Werker Selbstprüfung	Quality engineering	H	H	R	R	
2.2	Pressure test of castings	W	test instruction Ex colony drive	Resistance test (ex)	Technical drawing	Assembly operators	H	H	R	R	
2.3	MOC as per GA Drawing	W	GAD(P30350-12-99-50-4626)	MOC review	Technical drawing	Assembly operators	H	H	R	R	
3	MANUFACTURING										
3.1	Mechanical assembly testing	W	Work instructions (e.g AA_0001_Assembly Actuators Running Map Data sheet-P30350-12-99-40-4634, GAD-P30350-12-99-50-4626, Test procedure - P30350-12-99-50-4859, Paint procedure- P30350-12-99-50-4865, performance table- P30350-12-99-40-4634, Wiring diagram- P30350-12-99-47-4612.	Functional test	Assembly instructions	Assembly operators	W	W	W	W	
3.2	Bench Test	W	AA_0002_Instructions for the final inspection of drives AB with CSC running map Final test certificate Data sheet-P30350-12-99-40-4634, GAD-P30350-12-99-50-4626, Test procedure - P30350-12-99-50-4859, Paint procedure- P30350-12-99-50-4865, performance table- P30350-12-99-40-4634, Wiring diagram- P30350-12-99-47-4612. Final test certificate	Functional and electrical test	Final test instructions	Inspecting operator	W	W	W	W	
3.3	Painting (DFT) 3.3.1 Stage surface preparation 3.3.2 adhesion test.	H	VA_0007_Paint documentation running map(P30350-12-99-50-4865) Paint procedure- P30350-12-99-50-4865 Final test certificate(ACES-SP-07-0004)	Layer thickness measurement, surface preparation	EPP	Inspecting operator	W	W	W	W	
3.4	Actuator Assembly & Final Inspection4- Actuator assembly and final inspection 3.4.1 Visual inspection 3.4.2 High voltage test 3.4.3 Insulation resistance test 3.4.4 Wiring check 3.4.5 Motor test 3.4.6 Test under load 3.4.7 torque calibration 3.4.8 limit switch setting 3.4.9 Torque limiting switches 3.4.10 Checking hand wheel activation /Operation 3.4.11 Local/Remote Operation 3.4.12 Function test 3.4.13 Final inspection 3.4.14 Punch list closure	W	Final test certificate (Compliance to ES 30-99-39-0030) Test Procedure-P30350-12-99-50-4859, GAD- P30350-12-99-50-4626	Final inspection	EPP	Visual	W	W	W	W	
4	Release of Material										
4.1	IRN issuance	RH	Final test certificate	Final inspection	EPP	Quality engineering	H	H	H	R	
4.2	MRB review	R	Final documentation	Final inspection	EPP	Quality engineering	H	H	A	R	

EPCM for BAB and BU HASA AiP5 Off-Plot Facilities Project

TRANSMITTAL (ACKNOWLEDGMENT)

Our Response Ref: ATV-P&C-BB-4700018834-19775

Date : 31/Jul/2026

Page : 1

China Petroleum Engineering & Construction
P.O.Box 127345
Abu Dhabi,
UAE

Attention : Mr. Li Jiqing
PROJECT DIRECTOR

Subject : EPCM for BAB and BU HASA AiP5 Off-Plot Facilities Project
ADNOC Onshore Agreement No: 4700018834

Documents to ADNOC Onshore Comments / Approval:

- ☐ A - NO COMMENTS, WORK TO PROCEED
- ☐ B - WITH MINOR COMMENTS, WORK CAN PROCEED SUBJECT TO INCORPORATION OF COMMENTS
- ☐ C - WITH MAJOR COMMENTS, WORK NOT TO PROCEED
- ☐ D - EXCEPTIONAL COMMENTS (Documents for Information Only)
- ☐ E - TQ Response

Documents Commented with this Transmittal as follows:

Document Title	Your Transmittal	PO No.	Material / Equipment Name	Document No.	Rev	ADNOC Response	Approval Code
CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP) - BU HASA	CTA-VD-4700018834-20346	P-AiP5-12-IC15-003	SUPPLY OF CONTROL VALVES, SELF-REGULATING VALVES AND MOV - GLOBE TYPE (BU	P30350-12-99-97-4786	2	Refer Below	Code-A

ADNOC Onshore General Comments:

Response Attached

Reviewed By:

Name : Abdul Karim Younis
Designation : Engineering Manager
Date : 31/Jul/2026

Approved By

Name : Ghassan Abdallah
Designation : Senior Project Manager
Date : 31/Jul/2026



		ADNOC Onshore PROJECT NO. P30350 Vendor Sub Contract numberP-AIP5-12-IC15-003 EPCM FOR BAB & BU HASA AIP5 OFF-PLOT FACILITIES PROJECT COMMENT RESOLUTION SHEET (CRS)							
CPECC TRANSMITTAL NUMBER		ADNOC Onshore TRANSMITTAL NUMBER		DATE	REVIEW CODE	DOCUMENT No.	DOCUMENT TITLE	REVISION	
CTA-VD-4700018834 17073		ATV-P&C-BB-4700018834-16666		05-Mar-2026	A	P30350-12-99-97-4786	CONTROL VALVES AND MOV. INSPECTION AND TEST PLAN (ITP)- BU HASA	1	
ADNOC Onshore - REVIEW BY						VENDOR - RESPONSE BY			
NAME		Abdul Karim Younis				NAME		Muhammed Sahad Sadiq	
POSITION		Engineering Manager				DISCIPLINE		Project Engineer	
DATE		05-Mar-2026				DATE		24-Jul-2026	
DOCUMENT REVIEW SHEET:									
Sl. No.	SECTION	CPECC / ADNOC ONSHORE - COMMENTS				VENDOR - RESPONSE	CPECC Response	ADNOC ONSHORE COMMENT ON VENDOR RESPONSE	Status Remark
1	P30350-12-99-97- 4786	 EPCM FOR BAB & BU HASA AIP5 OFF-PLOT FACILITIES CPECC Document Review Code Code A ☒ No Comments, Work to Proceed				Noted.	Noted		
2	P30350-12-99-97- 4786					As discussed, the applicable document numbers and trim material details for the additional seven valves under the VOI package have been incorporated into the ITP. Kindly check and confirm acceptance.			
VENDOR NAME & ADDRESS						VENDOR CHECKED BY			
 KSB KSB MIL Controls Limited Meladoor, Annamanada, Pin - 680741 Thrissur District, Kerala, India Tel. +91 480 2695700, Fax. +91 480 2890952 E-mail: sales.mil@ksb.com, www.ksb-mil.com						Remith V			
						VENDOR APPROVED BY			
						Sani Habeeb			

Respective documents shall be updated in VDRL. Any change in Datasheet, GAD numbers shall be added in next revision

EPCM FOR BAB & BU HASA AiP5 OFF-PLOT FACILITIES CPECC Document Review Code	
Code A	☒ No Comments, Work to Proceed
Code B	☐ With Minor Comments, Work can proceed subject to incorporation of comments
Code C	☐ Major comments, Work cannot proceed
Code D	☐ Exception comments, document for information
Note: CPECC approval of this document shall in no way relieve Implementation Contractor/ Vendor of its obligation to fulfill Contract requirement.	
Reviewed By: Sadu Baviskar	Date: 29/07/2026



PROJECTS & TECHNICAL CENTRES (P&TC) TECHNICAL CENTER (ENGINEERING) ENGINEERING PROJECTS

No Comment

EPCM FOR BAB & BU HASA AiP5 OFF-PLOT FACILITIES PROJECT

ADNOC Onshore Agreement No.: 4700018834 ADNOC Onshore

Project No.: P30350

CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP)- BU HASA

Doc Class - A					
2	24-JULY-2026	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Final
1	13-FEB-2026	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Final
E	20-JAN-2026	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Approval
D	05-JAN-2026	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Approval
C	10-DEC-2025	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Approval
B	16-JULY-2025	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Approval
A	03-APR-2025	Muhammed Sahad Sadiq	Remith V	Sani Habeeb	Issued for Review
REV.	DATE	ORIGINATOR	REVIEWED	APPROVED	DESCRIPTION
THIS DOCUMENT IS INTENDED FOR USE BY ADNOC ONSHORE AND ITS NOMINATED EPCM CONTRACTOR, IMPLEMENTATION CONTRACTORS, VENDORS AND SUBCONTRACTORS					
VENDOR: KSB MIL CONTROLS LTD -INDIA 			EPCM CONTRACTOR: CHINA PETROLEUM ENGINEERING & CONSTRUCTION CORPORATION - ABU DHABI 		

CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP)- BU HASA	Section	:	N/A
ADNOC Onshore Document No.	:	P30350-12-99-97-4786	Revision : 2
Vendor Subcontractor No.	:	P-AiP5-12-IC15-003	Date : 24-JULY-2026
ADNOC Onshore Project No.	:	P30350	Page : 1 of 12

Security Code: 5 – Public

Abu Dhabi Company for Onshore Petroleum Operations Ltd. الشركة أبوظبي للبتروليات البحرية المحدودة
PO Box 270, Abu Dhabi, UAE الممارات العربية المتحدة ص ب 270 أبوظبي
adnoc.ae

أدنوك البرية
ADNOC Onshore

CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP)- BU HASA	Project No.: P30350	
	ADNOC Onshore Doc. No.: P30350-12-99-97-4786	
	Rev.: 2	Date: 24-JULY-2026
	Page 2 of 12	



The table below is a brief summary of the most recent revisions to this document. Details of all revisions are held on document by the issuing department.

Sr. No.	Rev. No.	Issue No.	Date of issue	Description of revision
1	A	01	03-APR-2025	Issued for Review
2	B	02	16-JULY-2025	Issued for Approval
3	C	03	10-DEC-2025	Issued for Approval
4	D	04	05-JAN-2026	Issued for Approval
5	E	05	20-JAN-2026	Issued for Approval
6	1	06	13-FEB-2026	Issued for Final
7	2	07	24-JULY-2026	Issued for Final

HOLD LIST

Sr. No.	Section	Hold Description	Remarks

Security Code: 5 – Public

Abu Dhabi Company for Onshore Petroleum Operations Ltd. شركة أبوظبي للعمليات البترولية البرية المحدودة.
PO Box 270, Abu Dhabi, UAE ص ب 270 أبوظبي، الإمارات العربية المتحدة
adnoc.ae

أدنوك البرية
ADNOC Onshore

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT																																																																																																		
		INSPECTION AND TEST PLAN FOR CONTROL VALVE																																																																																																		
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN						REV NO:F		DATE:21/07/2026																																																																																										
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR						A W W R R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor																																																																																										
VENDOR PO NO.: P-AIP5-12-IC15-003																																																																																																				
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD																																																																																																				
Customer: CPCC																																																																																																				
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1																																																																																																				
SUB ORDER NO:																																																																																																				
<table border="1"> <thead> <tr> <th rowspan="2">Sl.</th> <th rowspan="2">Description</th> <th rowspan="2">Activity</th> <th rowspan="2">Reference Documents</th> <th rowspan="2">Characteristics to be Verified</th> <th rowspan="2">Quantum of check/ Sampling</th> <th colspan="2" rowspan="2">Verifying Document</th> <th colspan="5">Intervention points</th> <th rowspan="2">Remarks</th> </tr> <tr> <th>Sub-Vendor/ Sub-Supplier</th> <th>Vendor/ Supplier</th> <th>3.2 Certification Body</th> <th>EPCM Contractor QC /TPI</th> <th>COMPANY/TP I</th> </tr> </thead> <tbody> <tr> <td>1.1</td> <td>Submission, Review & Approval of data sheet, GAD, ITP & all other Procedures(FAT PROCEDURE,CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP)- BU HASA,CONTROL VALVES AND MOV-DATASHEET & SIZING CALCULATION - BU HASA,CONTROL VALVES AND MOV- GENERAL ARRANGEMENT DRAWING- BU HASA)</td> <td>Document approval</td> <td>Customer PO, data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) / GAD(P30350-12-99-50-4626,P30350-11-99-50-4678) / ITP/All documents as per VDRL</td> <td>Document Approval</td> <td>100%</td> <td>Customer PO, data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) / GAD(P30350-12-99-50-4626,P30350-11-99-50-4678) / ITP/P30350-30-99-90-2638 R1_QRV</td> <td>Approved documents as per VDRL</td> <td>—</td> <td>H</td> <td>H</td> <td>A</td> <td>A</td> <td></td> </tr> <tr> <td>1.2</td> <td>Pre Inspection meeting</td> <td>Datasheets, GAD, PO & Project Specifications</td> <td>Datasheets(P30350-12-99-40-4634,P30350-11-99-40-4679) , GAD(P30350-12-99-50-4626,P30350-11-99-50-4678), PO & Project Specifications</td> <td>Approved documents</td> <td>Major</td> <td>MOM</td> <td></td> <td>—</td> <td>H</td> <td>H</td> <td>H</td> <td>H</td> <td></td> </tr> <tr> <td>2</td> <td colspan="12">INCOMING INSPECTION</td> </tr> <tr> <td>2.1</td> <td>Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION</td> <td>a1) Pouring of casting</td> <td>Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679)/ ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626)</td> <td>Pouring</td> <td>Each sample/heat</td> <td>Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626)</td> <td>Internal check list at foundry</td> <td>H</td> <td>H</td> <td>W</td> <td>W</td> <td>W</td> <td></td> </tr> <tr> <td>2.2</td> <td>Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION</td> <td>a2)Receiving& Sampling of test bar</td> <td>Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003</td> <td>Chemical Testing</td> <td>Each sample/heat</td> <td>Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003</td> <td>Internal check list at foundry</td> <td>H</td> <td>H</td> <td>W</td> <td>W</td> <td>W</td> <td>Each sample per heat of test bar shall be identified.</td> </tr> </tbody> </table>													Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks	Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TP I	1.1	Submission, Review & Approval of data sheet, GAD, ITP & all other Procedures(FAT PROCEDURE,CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP)- BU HASA,CONTROL VALVES AND MOV-DATASHEET & SIZING CALCULATION - BU HASA,CONTROL VALVES AND MOV- GENERAL ARRANGEMENT DRAWING- BU HASA)	Document approval	Customer PO, data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) / GAD(P30350-12-99-50-4626,P30350-11-99-50-4678) / ITP/All documents as per VDRL	Document Approval	100%	Customer PO, data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) / GAD(P30350-12-99-50-4626,P30350-11-99-50-4678) / ITP/P30350-30-99-90-2638 R1_QRV	Approved documents as per VDRL	—	H	H	A	A		1.2	Pre Inspection meeting	Datasheets, GAD, PO & Project Specifications	Datasheets(P30350-12-99-40-4634,P30350-11-99-40-4679) , GAD(P30350-12-99-50-4626,P30350-11-99-50-4678), PO & Project Specifications	Approved documents	Major	MOM		—	H	H	H	H		2	INCOMING INSPECTION												2.1	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	a1) Pouring of casting	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679)/ ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626)	Pouring	Each sample/heat	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626)	Internal check list at foundry	H	H	W	W	W		2.2	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	a2)Receiving& Sampling of test bar	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003	Chemical Testing	Each sample/heat	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003	Internal check list at foundry	H	H	W	W	W	Each sample per heat of test bar shall be identified.
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points													Remarks																																																																															
								Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TP I																																																																																								
1.1	Submission, Review & Approval of data sheet, GAD, ITP & all other Procedures(FAT PROCEDURE,CONTROL VALVES AND MOV- INSPECTION AND TEST PLAN (ITP)- BU HASA,CONTROL VALVES AND MOV-DATASHEET & SIZING CALCULATION - BU HASA,CONTROL VALVES AND MOV- GENERAL ARRANGEMENT DRAWING- BU HASA)	Document approval	Customer PO, data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) / GAD(P30350-12-99-50-4626,P30350-11-99-50-4678) / ITP/All documents as per VDRL	Document Approval	100%	Customer PO, data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) / GAD(P30350-12-99-50-4626,P30350-11-99-50-4678) / ITP/P30350-30-99-90-2638 R1_QRV	Approved documents as per VDRL	—	H	H	A	A																																																																																								
1.2	Pre Inspection meeting	Datasheets, GAD, PO & Project Specifications	Datasheets(P30350-12-99-40-4634,P30350-11-99-40-4679) , GAD(P30350-12-99-50-4626,P30350-11-99-50-4678), PO & Project Specifications	Approved documents	Major	MOM		—	H	H	H	H																																																																																								
2	INCOMING INSPECTION																																																																																																			
2.1	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	a1) Pouring of casting	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679)/ ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626)	Pouring	Each sample/heat	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626)	Internal check list at foundry	H	H	W	W	W																																																																																								
2.2	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	a2)Receiving& Sampling of test bar	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003	Chemical Testing	Each sample/heat	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003	Internal check list at foundry	H	H	W	W	W	Each sample per heat of test bar shall be identified.																																																																																							

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN						REV NO:F		DATE:21/07/2026			
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR						A W W R R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor			
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks
						Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TP I			
2.3	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	e) Heat treatment	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards	Heat treatment details	100%	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards	Material Test certificate- EN 10204 3.2 MTC	H	R	R	R	R	
	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	a3) Chemical properties	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 494 CU5MCuC(N08826),ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003	Chemical Testing	Each sample/heat	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 494 CU5MCuC(N08826),ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003	Material Test certificate- EN 10204 3.2 MTC&Lab test reports	H	H	W	W	W	Certification shall be as per EN10204 Type 3.2
	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	b) Mechanical Testing(Yield strength,Tensile stress,Elongation)	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 494 CU5MCuC(N08826),ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003	Mechanical Testing	Each sample/heat	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 494 CU5MCuC(N08826),ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003	Material Test certificate- EN 10204 3.2 MTC&Lab test reports	H	H	W	W	W	Certification shall be as per EN10204 Type 3.2.
	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	c) Hardness Testing	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 494 CU5MCuC(N08826),ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003/NACE MR0175 as applicable	Hardness Testing	Each sample/heat	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 352 Gr. LCC,ASTM A 494 CU5MCuC(N08826),ASTM A 216 Gr. WCC/AGES-SP-04-002, AGES-SP-09-003/NACE MR0175 as applicable	Material Test certificate- EN 10204 3.2 MTC&Lab test reports	H	H	W	W	W	
	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	d) Impact Testing(at -46 deg celsius &As per datasheet)	Approved data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) & cross sectional drawings/ASTM Standards/AGES-SP-09-003	Impact Testing	Each sample/heat	Approved data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) & cross sectional drawings/ASTM Standards/AGES-SP-09-003/Avg:27J and min 21 J for one result	Material Test certificate- EN 10204 3.2 MTC&Lab test reports	H	H	W	W	W	Applicable for LCC material only.

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN								REV NO:F		DATE:21/07/2026	
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR								A W R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor	
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks
								Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TPI	
2.3	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	f) Surface Quality Check (For Castings)	MSS SP 55	Visual Examination	100%	MSS SP 55	Material Test certificate- EN 10204 3.2 MTC	H	H	W	W	W	
	Body & Bonnet-ASTM A 352 Gr. LCC,ASTM A 216 Gr. WCC (Castings) RAW MATERIAL INSPECTION	g) Internal Soundness (For castings)	ASME Sec V, ASME B16.34/Approved NDE Procedure/P30350-12-99-90-4857	Radiographic Testing(critical areas as per ASME B16.34)	100%	ASME Sec V, ASME B16.34/P30350-12-99-90-4857	Report/Film review	H	W	W	W	W	As per datasheet.For RT,film shall be offered for review.
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCu+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	a1)Receiving& Sampling of test bar(applicable for castings and rods)	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)/ ASTM standards-ASTM A 494 CU5MCu+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410 /AGES-SP-04-002, AGES-SP-09-003/AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626,P30350-11-99-50-4678)	Chemical Testing	Each sample/heat	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)/ ASTM standards-ASTM A 494 CU5MCu+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410 /AGES-SP-04-002, AGES-SP-09-003/AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626,P30350-11-99-50-4678)	EN 10204 3.2 MTC	H	H	W	W	W	Each sample per heat of test bar shall be identified.
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCu+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	a2) Heat Treatment	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679)/ ASTM standards- ASTM A 494 CU5MCu,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert)/AGES-SP-04-002, AGES-SP-09-003	Approved data sheet(P30350-12-99-40-4634) / ASTM standards	Heat treatment details	100%	Approved data sheet / ASTM standards	H	R	R	R	R	

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN							REV NO:F		DATE:21/07/2026		
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR							A W R T/C H M	Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor			
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points			Remarks		
						Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TPI			
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCuC+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	a3) Chemical properties	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards-ASTM A 494 CU5MCuC,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert) /AGES-SP-04-002, AGES-SP-09-003,AGES-SP-07-003/Approved GAD(P30350-12-99-50-4626,P30350-11-99-50-4678)	Chemical Testing	Each sample/heat	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 494 CU5MCuC,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert)/AGES-SP-04-002, AGES-SP-09-003	Material Test certificate- EN 10204 3.2 MTC&Lab test reports	H	W	W	W	W	Certification shall be as per EN10204 Type 3.2 for castings / rods and 3.1 for bar stock.3.2 certification is not applicable for bars. For barstock items chemical,mechanical,hardness testing will be re tested at ISO/IEC accredited lab in presence of TPI. TPI will witness Chemical, Tensile ,Hardness in Laboratory. Stock Material Request Guidelines doc no 30-99-97-1612 shall be followed. For DSS supplier shall be NORSOK M650 or ISO 17782
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCuC+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	b) Mechanical Testing(Yield strength,Tensile stress,Elongation)	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 494 CU5MCuC,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert)/AGES-SP-04-002, AGES-SP-09-003	Mechanical Testing	Each sample/heat	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards-ASTM A 494 CU5MCuC,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert)/AGES-SP-04-002, AGES-SP-09-003	Material Test certificate- EN 10204 3.2 MTC&Lab test reports	H	W	W	W	W	
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCuC+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	c) Hardness Testing	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards- ASTM A 494 CU5MCuC,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert)/AGES-SP-04-002, AGES-SP-09-003	Hardness Testing	Each sample/heat	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards-ASTM A 494 CU5MCuC,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert)/AGES-SP-04-002, AGES-SP-09-003	Material Test certificate- EN 10204 3.2 MTC&Lab test reports	H	W	W	W	W	

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN								REV NO:F		DATE:21/07/2026	
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR								A W R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor	
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks
						Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TPI			
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCu+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	d)Ferrite Content check	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards-ASTM A 276 UNS S32760)/AGES-SP-04-002, AGES-SP-09-003	Ferrite testing	Each sample/lot	ASTM E562/ISO 17781	EN 10204 3.2 TC+lab reports	H	R	R	R	R	Applicable only for DSS,SDSS.
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCu+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	d) Pitting Corrosion	Approved data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679)& cross sectional drawings/ISO 17781/ASTM G28 Method A/ASTM G48 Method A	Pitting Corrosion	Each sample/lot	Approved data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) & cross sectional drawings/ISO 17781/ASTM G28 Method A/ASTM G28 Method A/ASTM G48 Method A	Corrosion Report	H	R	R	R	R	Applicable for Inconel material. Not applicable for API6ACRA (Inconel 718).For Inconel material G28 method A shall be acceptance criteria.For SDSS material G48 method A shall be acceptance criteria. No preferential attack in grain boundaries at 50 X magnification Weight loss shall be less than 36 mpy (0.914 mm/y) maximum □
2.4	Trims (Plug, Seat, Cage,Plug Stem,Ball,Stem as applicable)-ASTM A 494 CU5MCu+Stellite no.6,ASTM A 276 UNS S32760,SS 316/316L (Dual Cert),A 995 Gr.6A (CD3MWCuN),SS 410,Inconel 825,ASTM B425 UNS N08825, API6ACRA (Inconel 718),Inconel 625	e) Intergranular corrosion test	Approved data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) & cross sectional drawings/SS316L/ASTM Stds / A262 Practice E	IGC test	Each sample/lot	Approved data sheets(P30350-12-99-40-4634,P30350-11-99-40-4679) & cross sectional drawings/SS316L/ASTM Stds / A262 Practice E	IGC Report	H	R	R	R	R	IGC practice E testing shall be done as per ASTM A262 Practice E for austenitic stainless materials as per datasheet.

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN								REV NO:F		DATE:21/07/2026	
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR								A W WR R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor	
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TP I	Remarks
2.5	Cladding(Body,Bonnet)	Material Conformity/Approved WPS	Approved data sheet-(P30350-12-99-40-4634,P30350-11-99-40-4679) / Approved GAD-(P30350-12-99-50-4626,P30350-11-99-50-4678)/ASTM standards / MESC SPE 77/302 version 2020/AGES-SP-07-007/AGES-SP-09-015	Verification	100%	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards / MESC SPE 77/302 version 2020	Inspection test reports for each activity /2.2 CERTIFICATE	H	R	R	R	R	
2.6	Inspection and testing after cladding 1.LPT(Liquid Penetrant Testing) 2.UT(Ultrasonic Testing)-Disbondment 3.Visual&Thickness measurement 4.PMI test 5.Hardness	Material Conformity/Approved WPS	Approved data sheet-(P30350-12-99-40-4634,P30350-11-99-40-4679) / Approved GAD-(P30350-12-99-50-4626,P30350-11-99-50-4678)/ASTM standards / MESC SPE 77/302 version 2020/AGES-SP-07-007/AGES-GL-13-002	LPT,UT,Visual&Thickness measurement,PMI Test,Hardness	100%	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards / MESC SPE 77/302 version 2020	Inspection test reports for each activity /2.2 CERTIFICATE	H	W	W	W	W	For disbondment check,Partial UT shall be done wherever 100% UT is not feasible due to space constraints.
2.7	Body - Bonnet Fasteners	Material Conformity/PO/MR/ Project Specs/ International stds.	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards /AGES-SP-09-005/A193 Gr B7M/A194 Gr 2HM/A320 Gr L7M/A194 Gr 7M/AGES-GL-13-002	Chemical & Mechanical testing	per lot	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) / ASTM standards /AGES-SP-09-005/A193 Gr B7M/A194 Gr 2HM/A320 Gr L7M/A194 Gr 7M	Material Test certificate- EN 10204 3.1 MTC	H	R	-	R	R	
2.8	Accessories	Degree of protection (if specified in datasheet)	Approved data sheet-(P30350-12-99-40-4634,P30350-11-99-40-4679)	Verification	100%	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679)	TYP/IECEX/IP 66 Certification	H	R	-	R	R	
3	IN PROCESS QUALITY CONTROL												
3.1	Body, Bonnet & Trims after machining	a) Shell pressure Test	ASME B16.34 / ISA S 75.19 /P30350-12-99-90-4859 (No Leak at 1.5 times rated working pressure)/AGES-SP-04-002,IEC-60534-4/Approved GAD-(P30350-12-99-50-4626,P30350-11-99-50-4678)	Hydro test	100%	ASME B16.34 / ISA S 75.19 /P30350-12-99-90-4859 (No Leak at 1.5 times rated working pressure)	VALVE Test certificate- EN 10204 3.2 VTC	-	H	W	W	W	Shell test shall be offered as stage inspection.
		b) DPT after machining	ASME B 16.34/NDE PROCEDURE-P30350-12-99-90-4857	NDE	100%	ASME B 16.34/NDE PROCEDURE-P30350-12-99-90-4857	DPT REPORT	-	H	WR	WR	WR	
		c) Material check	KSB MIL Procedure for PMI Examination (CP 611)	PMI Check/AGES-GL-13-002/P30350-12-99-90-4863	100%	KSB MIL Procedure for PMI Examination (CP 611)/P30350-12-99-90-4863	VALVE Test certificate- EN 10204 3.2 VTC&PMI Test report	-	H	WR	WR	WR	Applicable for body,bonnet and trim parts as per datasheet. Test will be done with portable XRF

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN								REV NO:F		DATE:21/07/2026	
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR								A W W R R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor	
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks
								Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TP I	
		d) Hardfaced components(Stellite 6)	ASME Sec IX	sample pad hardness	100%	WPS / WPQ / PQR / ASME Sec IX, Stellite thickness 1.9 mm minimum after final machining	Hardness Test Report	-	H	R	R	R	
3.2	Actuator Inprocess Inspection and Testing	Actuator Testing and inspection	P30350-12-99-97-4788	Actuator Testing and inspection	100%	P30350-12-99-97-4788	Test reports as per Actuator ITP	-	H	R	R	R	
4	ASSEMBLY TEST/FINAL INSPECTION												
4.1	Assembled Valve	a) Body mount Leakage test	No Leak at 110% of rated pressure with water/ AGES-SP-04-00/P30350-12-99-90-4859	Hydro test/No Leakage	100%	No Leak at 110% of rated pressure with water/P30350-12-99-90-4853/P30350-12-99-90-4859	VALVE Test certificate- EN 10204 3.2 VTC	-	H	W	W	W	
		b) Seat Leakage	FCI 70.2 / Leak class as per approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)/P30350-12-99-90-4853/Approved GAD(P30350-12-99-50-4626,P30350-11-99-50-4678)/P30350-12-99-90-4859	Seat Leakage Test/Leakage class and allowable as per datasheet and FCI 70.2	100%	FCI 70.2 / Leak class as per approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679) /P30350-12-99-90-4853/P30350-12-99-90-4859	VALVE Test certificate- EN 10204 3.2 VTC	-	H	W	W	W	
4.2	FAT Test	a)Stroke Checking / Opening & Closing Time,Hand Wheel Operation, Operation of Electrical actuator, Limit Switch Setting as applicable Fail Safe, Leak Test(For Pneumatic actuator) , Local/Remote Operation for Electrical actuator	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)/P30350-12-99-90- 4853/P30350-12-99-97-4788	Measurement	100%	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)/ P30350-12-99-97-4788	VALVE Test certificate- EN 10204 3.2 VTC	-	H	W	W	W	
		b) Linearity	MIL Procedure for Operating Tests on Assembled Valves (CP 007)/AGES-SP-04-002, IEC-60534-4 /P30350-12-99-90-4853/P30350-12-99-90- 4853	Measurement	100%	MIL Procedure for Operating Tests on Assembled Valves (CP 007)	VALVE Test certificate- EN 10204 3.2 VTC	-	H	W	W	W	

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN						REV NO:F		DATE:21/07/2026			
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR						A W W R R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor			
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks
								Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TP I	
4.2	FAT Test	c) Hysteresis,Dead band	MIL Procedure for Operating Tests on Assembled Valves (CP 007)/AGES-SP-04-002, IEC-60534-4 /P30350-12-99-90-4853□	Measurement	100%	MIL Procedure for Operating Tests on Assembled Valves (CP 007)	VALVE Test certificate- EN 10204 3.2 VTC	-	H	W	W	W	
		d) Accessories	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679)/AGES-SP-04-002, IEC-60534-4 /P30350-12-99-90-4853□	Performance	100%	Approved data sheet(P30350-12-99-40-4634,P30350-11-99-40-4679)	-	-	H	W	W	W	
		e) Failure action test	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)/AGES-SP-04-002, IEC-60534-4	Measurement	100%	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)	VALVE Test certificate- EN 10204 3.2 VTC	-	H	W	W	W	Signal failure shall be checked.
4.3	Fugitive Emission Production test	Leakage	Measurement/AGES-SP-04-002/ISO 15848-2	100%	100%	Approved Procedure/ As per ISO 15848-2 Emission class A or B/As per datasheet	VALVE Test certificate- EN 10204 3.2 VTC&FE Test Report	-	H	WR	WR	WR	sampling as per ISO 15848-2 and FE matrix,witness shall be offered as per matrix.sampling percentage shall be 5% per each lot and shall be selected at a random from each production lot of valves per valve type, pressure class and nominal size
4.4	Fugitive Emission type test (Review of test certificate)	Leakage	Measurement/ISO 15848-1□	100%	100%	Approved Procedure/ As per ISO 15848-1/As per datasheet/P30350-12-99-90-4861	Fe type test report	-	H	R	R	R	
		a) Surface preparation, Dust Profile&Salt contamination check	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & Approved Procedure / AGES-SP-07-004	Visual & Measurement	100%	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & MIL Procedure / AGES-SP-07-004	Painting Report	-	H	WR	WR	WR	
		b)Primer coat DFT	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & Approved Procedure / AGES-SP-07-004	Visual & Measurement	100%	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & MIL Procedure / AGES-SP-07-004	Painting Report	-	H	WR	WR	WR	

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN								REV NO:F		DATE:21/07/2026	
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR								A W W R R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor	
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks
						Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TP I			
4.5	Surface preparation and Painting	c)Midcoat DFT check	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)& Approved Procedure / AGES-SP-07-004	Visual & Measurement	100%	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & MIL Procedure /AGES-SP-07-004	Painting Report	-	H	R	R	R	
		d)Adhesion Pull off Test	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679)& Approved Procedure(P30350-12-99-90-4865)/AGES-SP-07-004	Visual & Measurement	On sample piece	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & Approved Procedure (P30350-12-99-90-4865)/AGES-SP-07-004	Painting Report	-	H	W	W	W	Adhesion test shall be done on sample piece.One sample plate per painting scheme shall be witnessed.
		e)Final Coat DFT check	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & Approved Procedure(P30350-12-99-90-4865)/AGES-SP-07-004	Visual & Measurement	100%	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & Approved Procedure(P30350-12-99-90-4865)/AGES-SP-07-004	Painting Report	-	H	W	W	W	MEK Test as applicable shall be done and same shall be certified in final report.
4.6	Overall dimension, Name plate details ,final visual&Marking	Visual & Dimensions	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & drawings(P30350-12-99-50-4626)	Visual & Measurement	100%	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & drawings(P30350-12-99-50-4626)	Visual & Dimension Inspection report	-	H	W	W	W	
4.7	Packing,shipping marking	Soundness of Packing	MIL Procedure for Packing / Preservation (CP 120)	Visual	100%	MIL Procedure for Packing / Preservation (CP 120)	Packing list	-	H	WR	WR	WR	
5	Punch point closing	Punch point closure	Approved data sheet (P30350-12-99-40-4634,P30350-11-99-40-4679) & drawings(P30350-12-99-50-4626),Customer's P.O./ Inspection documents	Review	100%	Approved data sheet & drawings(P30350-12-99-50-4626),Customer's P.O./ Inspection documents	Report	-	H	W	W	W	ITP signed off

 		CPCC/ADNOC-EPCM FOR BAB&BU HASA AIP5 OFF-PLOT FACILITIES PROJECT											
		INSPECTION AND TEST PLAN FOR CONTROL VALVE											
ITP NO: CV-L2-4441 QAP R3/SO REF:CA39E(P30350-12-99-97-4786)/CD77E(P30350-12-99-97-4786)		DESCRIPTION: INSPECTION & TEST PLAN						REV NO:F		DATE:21/07/2026			
Overall Certification EN10204 Type 3.2		INSPECTION LOCATION:MELADOOR,THRISSUR						A W WR R T/C H M		Approval Required Witness Inspection(W=100% WITNESS RANDOM(10% OF TOTAL ORDER QUANTITY) Review of Documents Test Certificate Required Hold Point Monitor			
VENDOR PO NO.: P-AIP5-12-IC15-003													
VENDOR/MANUFACTURER: KSB MIL CONTROLS LTD													
Customer: CPCC													
Project:CPCC/ADNOC-Bu-Hasa/ADNOC ONSHORE_ PROJECT CRITICALITY RATING:1 INSPECTION CLASS:1													
SUB SUPPLIER:													
SUB ORDER NO:													
Sl.	Description	Activity	Reference Documents	Characteristics to be Verified	Quantum of check/ Sampling	Verifying Document		Intervention points					Remarks
						Sub-Vendor/ Sub-Supplier	Vendor/ Supplier	3.2 Certification Body	EPCM Contractor QC /TPI	COMPANY/TPI			
6	Inspection Release	Issue of IRN	Customer's P.O./ Inspection documents	Clearance	100%	Customer's P.O./ Inspection documents	IRN	-	H	-	H	A	
7	Final MRB	MRB review & approval	Valve test reports & Inspection documents,MRB Index	Review	100%	Valve test reports & Inspection documents	MRB	-	H	-	A	A	
LEGENDS: RT : Radiographic Test UT : Ultrasonic test CR : Compliance Report PO : Purchase Order MPI : Magnetic Particle Inspection TC : Test Certificate TYP : Type test Certificate issued by Statutory Bodies DPT : Dye Penetrant Test													
Notes: 1. Customer Witness wherever specified as W,shall be 100% of total order quantity and WR-10% of total order quantity.													
Signed on Behalf of:		Sub-vendor		Vendor		EPCM Contractor QC / TPI		COMPANY					
				Prepared By		Approved By							
Signature :													
Print Name :				GAUTHAM SAI S Asst.Manager-QA		DEEPAK N.K DEPUTY MANAGER-QA							
Date :				21-07-2026		21-07-2026							